

CRITICAL CONTROL VERIFICATION								
CRITICAL RISK – WORKING WITH ELECTRICITY								
Respondent			Secondary Respondent					
Unit	Location		Time	Date				
Task			Specific Location Details					
Did you do this verification with anyone?			What workgroup are you interacting with?					
ELECTRICAL ISOLATION AND LOCKOUT						YES	NO	N/A
Isolation plan in place and second check completed								
Isolation points physically locked and tagged								
TEST FOR DEAD						YES	NO	N/A
Test instrument calibrated and functional								
Tester proved on known live source before and after use								
Earth integrity confirmed								
Results recorded on permit								
PERMIT TO WORK						YES	NO	N/A
Electrical Access Permit completed and signed								
Risk assessment (SWMS/JSEA) reviewed and approved								
Permit displayed at work location								
PPE AND TOOLS						YES	NO	N/A
Arc-rated PPE worn (as per calculated incident energy) as required								
Insulated gloves and mats inspected and compliant								
Insulated tools tagged and in good condition								
Voltage tester meets AS 61010								
ARC FLASH AND SHOCK PROTECTION						YES	NO	N/A
Arc flash boundary established and barricaded								
Warning signage in place on cabinets								
No conductive materials in work zone								
Barriers and insulated blankets installed where required								
EMERGENCY RESPONSE PREPARENESS						YES	NO	N/A
Emergency shutdown procedure understood								
Standby person is trained in CPR/LVR and Safety Observer module completed in LMS								
Work team understands how to call ERT								
COMMENTS								
ALL CRITICAL CONTROLS VERIFIED AND FUNCTIONAL?								
YES – Safe to proceed					NO – Stop work and escalate immediately			